file distract

NAVY FEFARTMENT BUREAUS OF CONSTRUCTION AND REPAIR AND ENGINEERING WASHINGTON, D.C.

sc nam

October 10, 1935.

-		Contractor			centage of	Complet	INERY		Launched	Date of Contract		Date of Completic	
Num	Type aber and Name		pro- pria- tion	HU Oct.1, 1935 TOTAL	Gain for month TOTAL		Gain for month TOTAL	Koel laid			Months to Build	As per con- tract	As reported by Building Yard
10000	ENTERPRISE	RRIERS: Newport News SEADD Co. Newport News SEADD Co. Beth. S.B. Corp. Fore R.	NIRA NIRA I.N.	57•7 51•7	3. 2.4	54.6 48.7	3.1 3.1	5/21/34 7/16/34	=	8/ 3/33 8/ 3/33	38 42 -	10/ 3/36 2/ 3/37	3/15/37 7/ 1/37
39	HEAVY CRUISE QUINCY VINCENNES		I.N. NIRA I.N.	91.1 67.2 8.9	1.8 1.6 1.5	89.4 66.9 2.6	2.3 3.5 .4	11/15/33 1/ 2/34	6/19/35	1/ 9/33 8/ 3/33 11/ 1/34	36 41 38	1/ 9/36 1/ 2/37 1/ 1/38	1/ 9/36 (a) 1/ 2/37 1/ 1/38
140 141 142 143 146 147	LIGHT CRUISS BROOKLYN PHILADELPHIA SAVALNAH NASHVILLE		I.H. MIRA MIRA HIRA I.H. I.N. I.H.	36.8 32.7 26.7 24. 15.4 26.5 19.5	2.5 2.7 .6 2.2 3.1 5.6	20.1 13.5 33. 33. 10.6 12.5 11.2	3.5 2.3 .8 .7 .9 1.4 1.	3/12/35 5/28/35 5/31/34 1/24/35 4/15/35 4/ 1/35 9/10/35	=	11/ 1/33 11/ 1/33 8/ 3/33 8/ 3/33 8/22/34 8/22/34 9/ 1/34	36 36 36 40 36 36 36 3-	11/ 1/36 11/ 1/36 8/ 3/36 12/ 3/36 8/22/37 8/22/37 9/ 1/37	4/ 1/37 (a)
\$172 \$173 \$174 \$175 \$176 \$177	SUBMARINES: PORPOISE PIKE SHARK TARPON FERCH PICKEREL PERMIT	Portsmouth Navy Yard Portsmouth Navy Yard Electric Boat Co.	NIRA NIRA NIRA NIRA I.N.	91.3 78.4 98.5 96. 52.2 48. 44.3	3.5 .5 .5 2. 4.8 4.1 4.5	91.7 78.9 88. 77. 17.5 17.5	5. 4. 4. 3.5 6. 6.	10/27/33 12/20/33 10/24/33 12/22/33 2/25/35 3/25/35 6/ 6/35	9/12/35 5/21/35 9/ 4/35 -	8/ 3/33	27 30 24 27 27 30 33	2/ 1/36 5/ 1/36 8/ 3/35 11/ 3/35 11/22/36 2/22/37 5/22/37	2/ 1/36 • 5/ 1/36 2/15/36 3/24/36 11/22/36 2/22/37 5/22/37

⁽a) Reports indicate a delay may be involved, amount of delay not determined.

^{*} Commissioned August 15, 1935.

Percentage of Completion Date of Completion HULL MACHINERY AD-Months As per As reported Oct.1, Gain for pro-Gain for Oct. 1, by Building Type con-Date of to 1935 TOTAL month pris-1935 month Keel Number and Name Contractor Yard tract laid TOTAL TOTAL TOTAL Launched tion SUBMARINES (continued): 2/ 1/37 5/ 1/37 5/ 1/37 2/ 1/37 .6 11/1/34 4.1 .1 Portsmouth Navy Yd. PLUNGER INEC 15.3 5/ 1/37 5/ 1/37 (a) SS179 11/ 1/34 11/ 1/34 30 10/ 1/35 INEC 14.2 4. .5 . Portsmouth Navy Yd. POLIACK 55180 30 9.1 .6 INEC 5.8 23. Mare Island Nvy. Yd. POMPANO SS181 I.N. * Electric Boat Co. S\$182 SALMON Electric Bont Co. I.N. SEAL 55183 ** I.M. Electric Boat Co. 55184 SKIPJACK ** I.N. Portsmouth Navy Yd. SMAPPER 88185 Portsmouth Navy Yd. -I.N. STINGRAY SS186 Mare Island Navy Yd. I.il. S\$187 STURGEON DESTROYERS - 1850 TOM: 8/ 3/33 8/ 3/33 8/ 3/33 8/ 3/33 8/ 3/33 8/ 3/33 8/ 3/33 8/ 3/33 12/ 3/35 2/ 3/36 4/ 3/36 6/ 3/36 12/ 3/35 2/ 3/36 4/ 3/36 6/ 3/36 12/22/36 2/22/37 28 64.5 12/18/33 2.7 NIRA 53.1 New York S.B.Corp. (a) DD356 PORTER 30 32 34 28 12/18/33 * HIRA 51.7 62. 2.1 SELFRI DGE New York S.B. Corp. 12/18/33 12/18/33 1/ 2/34 1/ 2/34 1/ 2/34 5/16/34 6/27/35 DD357 47.9 60.2 1.8 New York S.B.Corp. HIRA DD358 McDOUGAL (a) 3.4 7.5 4.5 2.1 2/ 3/36 (a) 2/ 3/36 (a) 4/ 3/36 (a) 6/ 3/36 (a) 12/22/36 (a) 47.9 60. 1.8 New York S.B.Corp. HIRA WINSLOW DD359 3.2 7/18/35 87.4 83.6 Beth. S.E. Corp. Fore E. I.N. PHELPS DD360 30 32 34 28 70.7 63.4 Beth. S.B. Corp. Fore R. I.W. 80.2 CIARK DD361 74.5 2.2 Beth.S.B. Corp. Fore R. I.N. Beth.S.B. Corp. Fore R. I.N. MOFFETT DD362 3.1 70.6 55. 1.7 DD363 BALCH 5/22/34 5/22/34 -I.W. 4.9 18.7 Foderal SHADD Co. SOLERS 2/22/37 (a) DD381 4. 30 13.4 10/10/35 Federal SEADD Co. 16. 3.2 DD383 WARRINGTON Bath Iron Works Corp. I.W. DD394 Bath Iron Works Corp. I.W. Bath Iron Works Corp. I.W. DD395 00396 10/30/35 12/20/35 11/ 3/35 2/ 3/36 11/ 3/35 2/ 3/36 2/ 1/36 3/30/36 4/30/36 3/ 3/36 4/15/36 4/15/36 5/ 1/36 7/ 1/36 8/30/33 8/30/33 8/3/33 6/3/33 8/3/33 8/3/33 11/1/33 DESTROYERS -1500 TON: 6/12/34 6/26/34 3/20/34 3/20/34 6/ 4/34 6/25/34 9/19/34 26 66.6 74.6 6.8 United Dry Docks, Inc. NIRA 2.9 _ DD364 MAHAM 28 72. 68. 65.2 2.9 United Dry Docks, Inc. HIRA DD365 CUMBINGS 27 2.5 5.2 Bath Iron Works Corp. NIRA DRAYTON DD366 30 61.1 Bath Iron Works Corp. NIRA DD367 LAHSON 4.9 9/28/35 72.1 64. 72.4 Federal SB&DD Co. MIRA DD368 FLUSSER 30 MIRA Federal SEADD Co. DD369 REID Boston Havy Yard DD370 CASE

Sc

Page 2.

				Percentage of Completion HULL MACHINERY							Dat	e of Completion	
	Type r and Name	Contractor	Ap- pro- pria- tion	Oct.1, 1935 TOTAL	Gain for month TOTAL	Name and Address of the Owner, where	And the second of the second o	Keel laid	Launched	Date of Contract	Months to Build	As per con- tract	As reported by Building Yard
10371 10372 10373 10374 10375 10376 10377 10378 10378 10379 10380 10382 10382 10383	DESTROYERS - CONYNGHAM CASSIN SHAW TUCKER DOWNES CUSHING PECKINS SMITH PRESTON GRIDLEY GRAVEN DUTLAP FANNING BAGLEY BLUE HEIM MUGFORD RALPE TALEOT HENLEY PATTERSON JARVIS	1500 TON (cont'd.): Boston Navy Yard Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. Norfolk Navy Yard Norfolk Navy Yard Norfolk Navy Yard Puget Sound Nvy.Yd. Puget Sound Nvy.Yd. Mare Island Nvy.Yd. Both.S.B.Corp.Fore R. Beth.S.B.Corp.Fore R. United S.B.&D.D.Corp. United S.B.&D.D.Corp. United S.B.&D.D.Corp. Norfolk Navy Yard Norfolk Navy Yard Boston Navy Yard Boston Navy Yard Eoston Navy Yard Puget Sound Navy Yd. Puget Sound Navy Yd. Federal S.B.&D.D.Co. Fedoral S.B.&D.D.Co. Fedoral S.B.&D.D.Co. Beth.S.B.Corp. (Union Platt) Ditto Boston Navy Yard Boston Navy Yard Boston Navy Yard Boston Navy Yard		54.5 51.9 49.7 52.7 56.7 50.8 44.9 14.8 13.6 11.8 11.4 12. 10.5 8.5 	5. 4. 4. 4. 6. 4. 4. 9. 1. 5. 5. 1. 5. 1. 5. 1. 5. 1. 5. 1. 5. 1. 5. 1. 5. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.	37.5 30.9 30.5 30.8 45.1 45.1 32.5 29.8 10.7 9.7 35.6 13.8 12.3 21. 13.8 17.2 17.2	4.5 7.2 7.2 6.2 10. 10. 5.8 3.4 2.5 4.7 2.6 1.1 1.1 2. 2.7 1.	9/19/34 10/ 1/34 10/ 1/34 8/15/34 8/15/34 11/15/34 10/27/34 10/27/34 10/27/34 10/27/34 10/27/35 6/ 3/35 4/10/35 7/31/35 9/25/35 9/25/35 8/21/35	9/14/35	11/ 1/33 11/ 1/33 11/ 1/33 11/ 1/33 11/ 1/33 11/ 1/33 11/ 1/33 11/ 1/34 10/ 2/34 10/ 9/34 10/ 9/34 11/ 1/34 11/ 1/34	30 27 30 27 30 27 30 27 30 27 30 22 24 27 24 27 	5/ 1/36 2/ 1/36 5/ 1/36 5/ 1/36 5/ 1/36 5/ 1/36 5/ 1/36 5/ 1/36 5/ 1/36 1/ 2/37 4/ 2/37 6/ 9/36 8/ 9/36 11/ 1/36 2/ 1/37 11/ 1/36 2/ 1/37 11/ 1/36 2/ 1/37	10/ 1/36 5/ 1/36 (a) 8/ 1/36 (a) 7/ 1/36 8/ 1/36 5/ 1/36 5/ 1/36 1/ 1/36 10/ 1/36 1/ 2/37 4/ 2/37 6/ 9/36 11/ 1/36 2/ 1/37 11/ 1/36 2/ 1/37 11/ 1/36 2/ 1/37

⁽a) Reports indicate a delay may be involved, amount of delay not determined.

	the state of the s		Ap-	Percentage of Completion			HINERY					Date of Completion	
Nu	Type ber and Name	Contractor	pro- pria-	Oct.1, 1935 TOTAL	Gain for month TOTAL	-	Gain for month TOTAL	Keel	Launched	Date of	Months to Build	As per con- tract	As repor- ted by Build ing Yard
	DESTROYERS - 150	OO TON (cont'd.):											
D404		Philadelphia Nvy.Yd.	I.N.	-	-	-	-	-	-	-	-	8	-
D405		Norfolk Nvy.Yd.	I.W.	-	-	-	-	-		200			_
D406		Herfolk Nvy.Yd.	I.H.	-	7	-		-	-	-	-	-	-
00407 00408		Charleston Nvy.Yd. Puget Sound Nvy.Yd.	I.N.	-	2	-	-	-	-	-	-	-	-
PG50 PG51	GUNBOATS: ERIE CHARLESTON	New York Navy Yd. Charleston Nvy.Yd.	NIRA NIRA	64.9	4.1	32. 38.8	3. 5.1	12/17/34	=	11/ 1/33 11/ 1/33	27 27	2/1/36 2/1/36	5/1/36 4/1/36

Authorized by Act of August 29, 1916:

EOTE: The Vinson Bill (Public No. 135 - 73d Congress) was approved March 27, 1934. This bill authorized construction and replacement of vessels within limits established by the Washington and London Treaties.

¹ Transport No. 2 - no funds for construction.

NAVY DEPARTMENT BUREAUS OF CONSTRUCTION AND REPAIR AND ENGINEERING UASHINGTON, D.C.

Page 5.

COAST GUARD VESSELS UNDER CONSTRUCTION AT HAVY YARDS - REPORT OF PROGRESS AS OF OCTOBER 1, 1935.

_			1	contage of		ion HINERY			
	Type Number and Name	Contractor	Oct.1, 1935 TOTAL	Gain for month TOTAL		Gain for month		Launched	Date of Completic As reported by Building Yard
5578901	CRUISING CUTTERS: GEORGE U. CAMPBELL SAMUEL D. INGHAM WILLIAM J. DUANE ROGER B. TANEY ALEXANDER HA. ILTON JOHN C. SPENCER GEORGE H. BIBB	Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. Philadelphia Nvy.Yd. New York Navy Yard New York Navy Yard Cherleston Navy Yard	36.4 35. 35.5 33.2 21.7 21.7 17.9	6.6 6.4 6.3 4.7 2.7 2.7 2.9	36.7 36.7 36.7 36.7 5.7 5.7 4.4	26.4 26.4 26.4 26.4 26.4	5/ 1/35 5/ 1/35 5/ 1/35 5/ 1/35 5/ 1/35 9/11/35 9/11/35 6/15/35		7/ 1/36 (a) 9/ 1/36 (a) 11/ 1/36 (a) 1/ 1/37 (a) 1/ 1/37 (a) 1/ 1/37 (a) 1/ 1/37 (a)

⁽a) Reports indicate a delay may be involved, amount of delay not determined.